

Village of Red Hook Sewer Project

ID	Task Name	Start	Finish	January 2022	February 2022	March 2022	April 2022	May 2022	June 2022	July 2022	August 2022	September 2022	October 2022	November 2022	December 2022	Jan
1	MOBILIZATION	Mon 1/3/22	Mon 1/3/22	◆ 1/3												
5	COLLECTION SYSTEM	Mon 1/10/22	Mon 1/10/22	◆ 1/10												
6	6" DIA FORCEMAIN	Wed 1/12/22	Thu 3/3/22													
7	4" DIA FORCEMAIN	Fri 2/4/22	Mon 2/21/22													
9	2" DIA FORCEMAIN	Mon 2/14/22	Tue 3/8/22													
8	3" DIA FORCEMAIN	Tue 2/22/22	Tue 3/22/22													
10	8" PVC SEWER PIPE	Wed 3/23/22	Thu 3/24/22													
2	WASTE WATER TREATMENT PLANT SITE CONSTRUCTION BEGINS	Wed 3/30/22	Wed 3/30/22													
3	WASTE WATER TREATMENT PLANT	Wed 3/30/22	Tue 8/2/22													
4	WWTP STARTUP/PROVEOUT/STEP TRAINING	Wed 8/3/22	Mon 8/8/22													
11	SEPTIC TANK & GREASE TRAPS INSTALLATION BEGINS	Mon 4/18/22	Mon 4/18/22													
12	SEPTIC TANK & GREASE TRAPS	Mon 4/18/22	Fri 9/16/22													
14	SIDEWALK, DRIVEWAYS, CURBING RESTORATION	Mon 5/2/22	Fri 6/10/22													
15	RESTORATION OF LANDSCAPE SURFACES	Mon 5/2/22	Fri 10/28/22													
16	1.5" DIA. FORCEMAIN LATERAL	Mon 9/19/22	Fri 10/14/22													
17	SIMPLEX & DUPLEX PUMP SYSTEMS	Mon 9/19/22	Tue 11/15/22													
13	STEP SYSTEM TRAINING	Tue 11/15/22	Tue 11/15/22													
18	SUBSTANTIAL COMPLETION	Tue 11/15/22	Tue 11/15/22													
19	FINAL COMPLETION	Thu 12/15/22	Thu 12/15/22													
20																

REVISED Draft 2/11/22	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			