

Two Week Look Ahead

Project Name: Village of Red Hook Sewer Project

Dates: 03/21 to 04/01

Work Hours 7am-5pm Daily



3/21/2022

Name of Contractor	Description of Activity	Day: Date:	Mon	Tues	Wed	Thu	Fri	Sat	Sun	Mon	Tues	Wed	Thu	Fri	Properties Impacted
			3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	
Carver	Forcemain Installation Parallel to N Broadway East Side From Cherry towards E. Market St		x	x	x										N Broadway - 7558, 7550, 7540, 7536, 7528, 7518 Cherry 4, 6
Carver	Forcemain Installation East adjacent to CVS Towards Graves St					x	x								Graves 6 , 8
Lynch	Directional Drill Operations Parallel to South Broadway through Garden St			x											S. Broadway-7411, 7423-7429, Garden St 2
Lynch	Directional Drill Operations Parallel to S.Broadway through Fraleigh, and Prince				x	x									S. Broadway-7475, 7477-7479,
Lynch	Directional Drill Operations Parallel to S.Broadway through St. Johns towards Old Post Rd					x	x								St Johns-3 S. Broadway 7525, 7529-7531, 7537, 7539
Carver	Forcemain Installation East Market St towards Cherry St.									x	x	x	x	x	E. Market - 37,39,43,47,49

Important Dates