

Two Week Look Ahead

Project Name: Village of Red Hook Sewer Project

Dates: 04/01 to 04/15

Work Hours 7am-5pm Daily



Name of Contractor	Description of Activity	Day: Date:	Mon	Tues	Wed	Thu	Fri	Sat	Sun	Mon	Tues	Wed	Thu	Fri	Properties Impacted
			4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	
Carver	Forcemain Installation East adjacent to CVS Towards Graves St		X	X											Graves 6 , 8
Carver	Forcemain Installation East Market St towards Cherry St.				X										E. Market - 37,39
Lynch	Directional Drill Operation East Market St towards Cherry St.		X	X	X	X	X			X	X	X	X	X	E. Market - 39,43,47,49, 51, 53
Carver	Excavation Village Wastewater Treatment Plant - Morgans Way		X	X	X	X	X			X	X	X	X	X	
															Important Dates